

St Andrews Primary School

PROGRESS REPORT 6

12th October 2026

Works completed on site over the last fortnight

- Roof works have commenced, with installation of the curved box gutter completed.
- Additional carpentry works to the box gutter and parapet are ongoing.
- Plastering works continue, with approximately 80% of the sheeting installed and basecoat and topcoat applications progressing.
- External window and beam preparations, along with painting works, are ongoing.
- Concrete demolition is approximately 90% complete.
- Ezy Jamb installation has commenced.
- All works associated with the indoor play equipment have been completed.

Anticipated works next Fortnight

- Continue plastering works.
- Progress roof works, including roof sheeting installation.
- Continue painting works.
- Continue Ezy Jamb installation.
- Commence plumbing civil works.

Information and items required for upcoming works

- See RFI's & meeting agenda items discussed



St Andrews Primary School



