

St Andrews Primary School

PROGRESS REPORT 4

31st Aug 2026

Works completed on site over the last fortnight

- Framing has been completed.
- Works on the indoor play equipment continue, with the curved platform and steps completed and flooring installation underway.
- Straightening and re-framing of timber walls has been completed in the DDA, Boys' and Girls' toilets.
- Blocking for all fixtures in the DDA and toilet areas has commenced.
- Electrical works for the main power supply to the church and parish have been completed.
- Windows on the northern side of the building have been installed, ready for the brick feature wall to be constructed.
- Brickwork continues, with approximately 85% of the reused brick section now laid.

Anticipated works next Fortnight

- School gas decommissioning and parish gas works commenced today.
- Plumbing rough-in will begin.
- Indoor play equipment works will continue.
- Blocking for all fixtures in the DDA and toilet areas will continue.
- Brickwork will commence on the northern cross feature.

Information and items required for upcoming works

- See RFI's & meeting agenda items discussed



St Andrews Primary School



